

PROJECT STATUS REPORT

Wheatland-Chili Central School District

2017 Capital Improvement Project

C&S Project # - U92001001

Client Contact – Deborah Leh

March 2019

Phase I:

- Kuitems Construction completed test sample of new gym floor finish
- Coaches box has been painted on the correct side of the basketball court

Phase II - To date:

- General Contract to be awarded to UDN, Inc. with (2) alternates accepted, \$2,102,882.00
- Asbestos Contract to be awarded to Sessler Environmental, \$274,800.00
- Plumbing Contract to be awarded to Thurston Dudek, \$162,000.00
- Mechanical Contract to be awarded to Crosby-Brownlie, \$1,482,000.00
- Electrical Contract to be awarded to Northeastern Electrical with (2) alternates accepted, \$712,150.00
- Contracts signed and sent out 3/21/2019
- Project Kickoff meeting scheduled for 3/27/2019 at 3:45pm in the TJ Connor boardroom

Phase II – Upcoming Month (High School):

- Anticipated boys locker room, start date 4/1/2019
- Anticipated pool renovation, start date 4/9/2019
- Anticipated pool mechanical room upgrades, 4/9/2019

Phase II – Upcoming Month (Elementary School):

- Anticipated 3rd floor bathroom renovations, 4/15/2019

Phase III:

- Trophy Point created estimate based on bid drawings, C&S working with SEI to reconcile