

PROJECT STATUS REPORT

Wheatland-Chili Central School District

2017 Capital Improvement Project

C&S Project # - U92001001

Client Contact – Deborah Leh

July 2020

Phase II - To date:

- Horizon Engineering to complete final report by the end of July.
- Crosby-Brownlie contract closeout.

Phase III update:

- Boilers have been set at both schools.
- Main heating supply and return lines have been installed at the High School.
- Connections to the High School boilers have been made.
- Pumps installed at the High School.
- Clocks and speaker install ongoing at both schools.
- Old air handler area was filled with insulation, rebar was set, and concrete slab was poured for High School air handling unit.
- Air handling unit assembly at the High School ongoing.
- High School abatement completed.
- Library glass curtain wall was framed and glass was installed at the High School.
- TJ locker room bathroom ceiling grid has been installed.
- TJ locker room bathroom door frames have been installed.
- TJ cafeteria stairwells have been patched and painted.
- TJ classroom spandrel panels have been abated.
- Concrete was poured for sidewalks at TJ.
- Duct cleaning at TJ has been completed.
- Transportation building supporting steel has been installed for make-up air unit.
- Transportation building fall protection railing has been installed.

Capital Outlay – Active Construction:

- ECG has begun flooring abatement at the High School.
- AEG air monitoring as abatement continues.
- ProCarpet has ordered materials for install, to be received 8/7.

PROJECT STATUS REPORT

Phase II – Upcoming Items:

- Closeout of Crosby-Brownlie Contract.

Phase III – Upcoming Items:

- Bus garage lift anticipating arrival in August from state contract.

Capital Outlay – Upcoming Construction:

- ProCarpet to begin patching floors, and install floor tile in High School Classrooms.

PROJECT STATUS REPORT

High School



PROJECT STATUS REPORT

TJ Connor Elementary

