

Week of January 12, 2015

Capital Project Update. The following is an update from this week.

Tech Rooms:

The general contractor continued to deliver and install the tech room workstations. The electrical contractor installed conduit to workstation raceways and installed and wired electric panel 49. The mechanical contractor installed the floor sweep in the model shop room.

Art Room:

The general contractor installed blocking in the wall, drywall and finish. The electrical contractor continued pulling wire. The plumbing contractor installed ball valves on the water piping. The mechanical contractor worked in the crawl space on the layout of the reheat coil.