

PROJECT STATUS REPORT No. 1

Wheatland-Chili Central School District

2018 Capital Project Phase I

C&S Project # - U92001001

Client Contact – Deborah Leh

Enter Period (November 19th 2018)

Significant activities underway or completed this period

- Finished Tectum Ceiling Panel Installation
- Finished Painting Ceiling Joists
- Demo of Gymnasium Wood Flooring
- Demo and Removal of tar paper and Vapor barrier
- Install of Vapor barrier
- Install of New Wood Flooring
- Seal First Coat
- Install New Outlets and Outlet Covers
- Stain 3-Point Areas

Next period's expected activities:

- **Paint and Finish Sealing Wood Floor**
- **Install New Wall Pads**
- **Install New Bleachers**

Other Important project information:

- Coordination between trades and the school district will be needed to keep work going steadily

PROJECT STATUS REPORT No. 1



PROJECT STATUS REPORT No. 1

