

PROJECT STATUS REPORT NO. 2

Wheatland-Chili Central School District 2018 Capital Project Phase I

Client Contact – Deborah Leh
2018)

C&S Project # - U92001001
Enter Period (August 1st

Significant activities underway or completed this period

- Set up containment for asbestos removal
- Started to demo wood floor in elementary gym for district and insurance to investigate
- Finished the demo of wood flooring from elementary gym
- Took waste materials off site of elementary school
- Started the abatement of tar paper and mastic on concrete slab
- Through abatement air test were taken around containment area

Next period's expected activities:

- Finish the abatement of asbestos in the elementary gym

Other Important project information:

- Coordination between trades and the school district will be needed to keep work going steadily



PROJECT STATUS REPORT NO. 2

Wheatland-Chili Central School District 2018 Capital Project Phase I

Client Contact – Deborah Leh
2018)

C&S Project # - U92001001
Enter Period (August 1st

Significant activities underway or completed this period

- Removal of wall tile in high school gym
- Removal of backer board and furring strips
- Placed poly wrap of doors at the south side of the gym
- Installed bleacher disconnect box
- Installed conduit for disconnect
- Extended conduit for relocated backboard control box

Next period's expected activities:

- Finish hanging panel boxes in the high school gym
- Install new channel for acoustical ceiling
- Install new acoustical ceiling in high school gym
- Paint Existing rood structure, trusses, decking, cross members

Other Important project information:

- Coordination between trades and the school district will be needed to keep work going steadily



PROJECT STATUS REPORT NO. 2



PROJECT STATUS REPORT NO. 2

