

Week of December 15, 2014

Capital Project Update. The following is an update from this week.

Tech Rooms:

The general contractor finished painting in Rooms 221, 223AB&C. Doors and frames at Doors 223, 219 and 217 were removed. The door opening at Door 217 was infilled and shaft wall was completed at Door 223. The drywall was completed and finished in Room 219. The window blinds were installed in the tech rooms and model shop.

The mechanical contractor installed HVAC piping in the crawl space. The plumbing contractor installed the air compressor on the concrete pad in Room 215 and the air regulators in Tech Rooms 221, 223 and model shop #223A. The electrical contractor installed new conduit at the fitness room 219. They also installed conduit and wire in Room 223 at LP-49 and pulled wire to switches.

Auditorium:

The general contractor installed framing and glass at the exterior wall of the Auditorium.

Exterior Work:

Fencing installation began; fence was installed around the dust collector and the grandstand. The concrete wash out pit was removed and the area cleaned.

Moving:

The movers moved tech room equipment, tools, cabinets and work benches into the model shop and tech rooms. They also packed Art Room 214 and moved items to Room 201 or storage.