

Week of December 1, 2014

Capital Project Update. The following is an update from this week.

Tech Rooms:

The general contractor completed painting the tech room walls and ceiling. The door and frames were also painted. The overhead door and frames were installed at the Model shop. The ceramic tile was installed at the Model shop. The floors were also prepped for VCT installation. Drywall was installed at the former location of the data rack. The mechanical contractor installed the return air branches. The plumbing contractor poured the air compressor pad in Room 215. Rough-in for the drinking fountain at the Fitness Room also took place.

Auditorium:

The work at the Auditorium was completed this week. The final coat of paint was applied to the new wall. The curtain and chairs were reinstalled and the work area was cleaned.

Misc. Work:

The electrical contractor excavated the trench and cored the concrete wall for the electrical conduit in the Main Electric Room. The conduit connections to Electric Panels LP5 & LP53 were completed.