

Week of December 29, 2014

Capital Project Update. The following is an update on the capital project from this week.

Tech Rooms:

The general contractor delivered and began installation of the cabinets for Tech rooms #223, 223A, 221 and the Art Room. Ceramic tile was installed at the tech room entryways from the corridor. Partition glass was installed in the model shop.

Drywall was also finished installing drywall along the north wall of the fitness room. The electrical contractor also demoed conduit at the fitness room east wall.

The mechanical contractor installed the dust collector in the model shop room 223A. The electrical contractor continued pulling branch wiring in the tech rooms.

The general contractor had a delay in delivery of the tech room workstations. An alternate plan was made for technology classes until the workstations are complete. Two workstations did arrive on site and a mockup of final installation took place. During this interim time, the Project Lead The Way technology lab has been relocated to the MS/HS library. The Monroe #1 BOCES team worked with Patrick Criste and John Kuitens to provide power and data resources, using the existing library tables and chairs.

Art Room:

Demolition began at the Art Room 214. The electrical contractor demoed wiring, conduit, fire alarms and speakers. They also demoed wire in Storage Room 215 panel boxes. ACT tile was discovered underneath base cabinets. Air sampling, abatement of the tile and air clearance of room was achieved during the break. Drywall installation began.

Auditorium:

The general contractor completed the installation of the glass at the exterior wall of the Auditorium.

Site Work:

The general contractor installed fencing at the bleachers and dust collector pad.

TJ Connor:

The general contractor framed and finished the wall between the lower level cafeteria and the multi media room. The mechanical contractor demoed for HVAC openings and installed duct work in the main office along with the new HVAC unit.