

## **Week of December 8, 2014**

**Capital Project Update.** The following is an update from this week.

### *Tech Rooms:*

The general contractor completed VCT installation in Tech rooms #223, 223A, 223B, 223C, 221 and at the tech room entryway from the corridor. The terrazzo at the entryway to room 223 was wet cut and demoed. They painted Room 223B north wall where conduits were installed and the window and door frames. The model shop overhead door and frame posts were infilled. The general contractor also installed drywall filler above the steel in the tech rooms and installed a temporary door at Room 221. The south CMU wall in the fitness room was grinded and cleaned. Drywall was also installed along the north wall of the fitness room.

The mechanical contractor installed the dust collector in the model shop room 223A. They also completed installing branch ductwork. The return main and transfer duct in room 223B and a section of the 28" round duct in room 219 was installed. The electrical contractor pulled branch wiring in the tech rooms in preparation for receiving the workstations. They also demoed conduit at the fitness room 219 east wall.

### *Auditorium:*

The general contractor installed clips and screws at the exterior wall of the Auditorium.

### *Misc. Work:*

The electrical contractor completed conduits through the concrete wall inside the Main Electrical Room #12. The general contractor placed and finished the Main Electric Room concrete infill. The mechanical contractor began lay out and installing pipe hangars in the crawl space for HVAC piping. They demoed ductwork and installed re-heat coils in the crawl space.