

Week of February 17, 2015

Capital Project Update. The following is an update from this week.

Tech Rooms

The General Contractor installed the linear diffusers in tech. rooms along with the glass stops at the window walls. The electrical contractor installed the SmartBoards.

Art Room

The General Contractor installed storage room millwork and bases and tops at the Art Room #219. They also installed the wall tile at the entry to the room. The electrical contractor installed data and power in the room.

Nurse's Room

The general contractor demoed the old cabinets and installed the new cabinets at the Nurse's Office # 208. They also installed the VCT flooring, vinyl base, and wall tile. The plumbing contractor installed the sink, fixtures, and plumbing.

Fitness Room

The General Contractor installed Fitness room # 219 flooring and the new F.R.P. door. The electrical contractor installed the lights.

TJ Connor

The General Contractor removed storage room door frames and doors in cafeteria area. They installed F.R.P. doors at the gymnasium. Minor abatement of plaster at cafeteria door openings took place to allow H.M. door frames to fit. Door frames # 30A & # 30B were also installed. The mechanical contractor installed F.C.U. (Fan Coil Units) units, ductwork and grills.

Misc.

The General Contractor installed demoed the Server Room # 205A door frame and door and infilled it with plaster coated C.M.U. block.

The F.R.P door closure was also installed at the Boy's locker room.

The electrical contractor installed occupancy sensors and security wiring at North corridor rooms.

The mechanical contractor installed crawl space duct work and re-heat coils.