

Week of January 19, 2015

Capital Project Update. The following is an update from this week.

Tech Rooms:

All workstations have arrived. The electric contractor continued to install the power and data cable to workstation raceways. They also pulled wire and power for the dust collector. The mechanical contractor installed the air grills and the plumbing contractor installed the emergency eyewash stations and air piping at the workstations.

The general contractor installed the new door at the fitness room along with the mirrors.

Art Room:

The general contractor finished drywall. The walls and ceilings were primed and painted. The mechanical contractors installed duct work.

Misc.

The mechanical contractor also continued with demo and new work in the crawl space. The electrical contractor installed occupancy sensors in the west side corridor classrooms.

Sitework:

The general contractor installed the grandstand fence opening and the dust collector fence openings.