

Week of January 5, 2015

Capital Project Update. The following is an update from this week.

Tech Rooms:

The general contractor continued to deliver and install the tech room workstations. They installed the tops in the cabinets and completed the installation of doors and hardware. The electrical contractor provided power to the tech room equipment and finished electric.

The general contractor finished the painting in the fitness room.

Art Room:

Framing, insulation, drywall and finishing took place at the north window wall in Art Room 214. The electrical contractor began conduit and pulling wire. The mechanical contractor prepped for installation of duct work. The plumbing contractor removed old water lines and demoed the floor for the installation of new piping for the new sinks along the south wall. After excavation of the floor the plumbing contractor installed the piping for sinks and the sinks.

Site Work:

The general contractor installed the baseball backstop poles, rails and fencing.

TJ Connor:

The general contractor installed vinyl base at the new walls completed during the break.