

Week of November 17, 2014

Capital Project Update. The following is an update from this week.

Tech Rooms:

The general contractor completed installation of drywall and finishing the new walls. The paint primer was applied. Masonry at door 219 was completed. The electrical contractor installed the lighting conduit and power conduit. The electrical contractor installed firestopping and demoed two electric panels. The mechanical contractor installed the exhaust ducts.

Auditorium:

Auditorium drywall finishing was completed. Prime painting was also completed.

Roof Work:

Roof penetrations for the solder stations were completed.