

## **Week of October 13, 2014**

**Capital Project Update.** The following is an update from this week.

### Sitework:

Electrical trenching for field lighting continued. Formed and poured dust collector outside tech rooms, concession stand concrete pad. Asphalt topping was completed at walkway on south side of the track, at east side of grandstand and around grandstand concrete.

### Tech Rooms:

Insulated, framed and installed drywall at window walls. New walls were framed. Electrical and plumbing rough in continued.

The work at the auditorium window wall started.