

## **Week of September 29, 2014**

**Capital Project.** An update on the capital project work is as follows:

### *Sitework:*

The site contractor prepped the south side walk from southeast ball field to the track. Aluminum bleacher contractor disassembled the existing bleacher ramp and stored it for later use. The site contractor also prepped, formed and poured the southeast bleacher pads. The concrete at the grandstand pad was placed and finished. They also excavated the footings for the new ramp along the east side of the gym.

### *Technology Wing (217B, 219, 221, 223A, 223):*

The general contractor framed walls above the hollow metal windows that separate Rooms 221 and 223. The Plumber installed underground plumbing for millwork and sink. Electrician installed electrical boxes and conduits in the walls. The Mechanical contractor installed piping for solder vacuum.