

Wheatland-Chili CSD

September Update



Demolition

In August, some demolition occurred in the Tech Wing prior to the asbestos abatement.



Abatement

In August, asbestos abatement took place in the Tech Wing and in miscellaneous areas. The air quality test came back “all clear” and the areas were ready for the start of school.



Parking Lot

The renovation to the parking lot started with the milling of the existing parking lot.



Parking Lot

Once the existing asphalt was removed the area underneath the parking lot was re-graded. All unsuitable soil was removed and replaced with compactable material.



Utility Trench

Prior to applying asphalt, a electric utility trench was placed. Electric conduit was installed and encased in concrete.



Utility Trench

Completely encased electric trench.



Parking Lot

Stone base was installed next.



Parking Lot

The parking lot binder asphalt was installed. The parking lot was striped and ready for opening day. The final top layer of asphalt will be applied in the Fall.



Concrete Pads

Concrete pads are being installed at baseball and softball fields and at grandstand bleachers.



Asphalt Walks

Asphalt walks have been installed.



Asphalt Entries

Asphalt was placed at entries, eliminating steps into building.



Site Drainage

Underground drainage has been added at south edge of tennis courts.



New Sprinkler System

The sprinkler system is being installed at the varsity baseball field.



Tech Wing

New walls have started in Tech Wing.



Tech Wing

Utility trenches have been cut and are ready for placement of electric, data and air for workstations.